e of Work: Construction of Culvert in Bagalagunte Ward No 14

Dasarahalli Division — T.Dasarahalli Sub Division

Est.Cost: 40.00 Lakhs — Job Code.No.014-20-000001

of Account: P-1771, POW

cy: Sri.M Lakshminarayana, No.354, 5th (A) Cross, K H Road, Sharadamba Nagara, Jalahalli, Bangalore-13

ement No:EE/DD/AGR/513/19-20, Dt.21.01.2020

## DETAILED MEASUREMENTS

ORDERED ON: 11/03/20

### *Pre-Measurements*

| . no | Description of work | Nos | | Measurements L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|---|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| 1 | KSRRB 300 · Excavation for road, drains and similar works · KSRRB 300-1. Earthwork excavation by manual means in Ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications. MORTH Chapter 3 (P.143,I.19.1 PW, P & IWTD -SR 2018-19) | | | | | | | | |
| | Sampangi ramayya layout | | | | | | | | |
| | 3rd cross | 1 | 1 | 8.00 | 2.00 | 1.30 | 20.80 | | |
| | 4th cross | 1 | 1 | 7.00 | 2.00 | 1.00 | | | |
| | V.V layout | | | | | | | | |
| | 10th cross | 1 | 1 | 8.00 | 1.80 | 1.00 | 14.40 | | |
| | 13th cross | 1 | 1 | 9.10 | 2.10 | 1.00 | 19.11 | | |
| | Govt.school opp | | | | | | | | |
| | Near krishnappa house | 1 | 1 | 7.70 | 1.80 | 1.00 | 13.86 | | |
| | Park | 1 | 1 | 9.30 | 2.20 | 0.90 | 18.41 | | |
| | NMH Layout | | | | | | | | |
| | 2nd cross | 1 | 1 | 7.40 | 2.00 | 1.20 | 17.76 | | |
| | Manjunath nagar | | | | | | | | |
| | Anjanadri medicals | 1 | 1 | 9.40 | 2.00 | 1.20 | 22.56 | | |
| | 7th main coconut garden | 1 | 1 | 5.10 | 2.20 | 1.00 | 11.22 | | |
| | 4th cross temple | 1 | 1 | 5.00 | 2.20 | 1.00 | 11.00 | | |
| | 7th main,3rd cross | 1 | 1 | 8.40 | 2.20 | 1.00 | 18.48 | | |
| | 7th main 2nd cross | 1 | 1 | 8.10 | 2.20 | 1.00 | 17.82 | | |
| | Ganapathi layout | | | | | | | | |
| | 4th cross | 1 | 1 | 5.50 | 2.20 | 1.00 | 12.10 | | |
| | 3rd cross | 1 | 1 | 7.30 | 2.20 | 1.00 | 16.06 | | |
| | 2nd cross | 1 | 1 | 6.40 | 2.20 | 0.90 | 12.67 | | |
| | Vijayalakshmi layout | | | | | | | | |
| | 7th cross | 1 | 1 | 7.10 | 2.00 | 2.20 | 31.24 | | |
| | Bagalagunte main road | | | | | | | | |
| | 15th cross | 1 | 1 | 5.20 | 2.20 | 1.20 | 13.73 | | |
| | Mallasandra 1st main | | | | | | | | |
| | 1st cross R/S | 1 | 1 | 5.40 | 2.20 | 1.20 | 14.26 | | |
| | 1st cross L/S | 1 | 1 | 5.40 | 2.20 | 1.00 | 11.88 | | |
| | 2nd cross R/S | 1 | 1 | 5.20 | 2.20 | 1.20 | 13.73 | | |
| | 2nd cross L/S | 1 | 1 | 5.40 | 2.20 | 1.20 | 14.26 | | |
| | Royal enclave | 1 | 1 | 10.30 | 2.20 | 1.50 | 33.99 | | |
| | Drain silt excavation | | | | | | | | |
| | | 1 | 1 | 185.00 | 1.20 | 0.75 | 166.50 | | |
| | | | | | | Total | 525.83 | | |
| | | | | | Total Qty Limited to TQ | | 525.00 | 140.90 | Cum |

Checked the mb. Recd. 2311/2020

Assistant Engineer
Ward No 14
11/03/20

Assistant Executive Engineer
Dasarahalli Sub- Division
BBMP

Scanned with CamScanner

| no | Description of work | Nos | Measurements | | | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|---|
| | | | L | B | D | | | |
| | Measurements continued on 13/3/20 | | | | | | | |
| 2 | Disposal of debris to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work, lead 4 Km a) Basic rate for haulage of materials as per item No. 17.4/KSRRB : M100-4.1 ..... Rs. 2.00 Tonne/Km b) Average earth of work 1.28 Tonne/Km for Rs. 2.00/Km c) Add loading and unloading Page No. 133 Item No. 17.1 PWD SR 2018-19 | | | | | | | |
| | Drain silt excavation | 1 | Qty Vide Item No. 1 | | | 525.83 | | |
| | | 1 1 | 210.00 | 1.20 | 0.75 | 189.00 | | |
| | | | | Total | | 714.83 | | |
| | | | Total Qty Limited to TQ | | | 710.00 | 69.00 | Cum |

Checked & Ok
A.E.E. Dasarahalli

Assistant Engineer
Ward No 14
13/3/20

Assistant Executive Engineer
Dasarahalli Sub- Division
BBMP
13/3

Scanned with CamScanner

| no | Description of work | Nos | Measurements L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|---|
| | Measurements continued on 16/3/20 | | | | | | | |
| | KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs. with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum. in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. MORTH Specification No. 2100 (P.222/I.27.18) PWD - SR 2018-19) | | | | | | | |
| | Sampangi ramayya layout | | | | | | | |
| | 3rd cross | 1 | 1 | 8.00 | 2.00 | 0.15 | 2.40 | |
| | 4th cross | 1 | 1 | 7.00 | 2.00 | 0.15 | 2.10 | |
| | V.V layout | | | | | | | |
| | 10th cross | 1 | 1 | 8.00 | 1.80 | 0.15 | 2.16 | |
| | 13th cross | 1 | 1 | 9.10 | 2.10 | 0.15 | 2.87 | |
| | Govt.school opp | | | | | | | |
| | Near krishnappa house | 1 | 1 | 7.70 | 1.80 | 0.15 | 2.08 | |
| | Park | 1 | 1 | 9.30 | 2.20 | 0.15 | 3.07 | |
| | NMH Layout | | | | | | | |
| | 2nd cross | 1 | 1 | 7.40 | 2.00 | 0.15 | 2.22 | |
| | Manjunath nagar | | | | | | | |
| | Anjanadri medicals | 1 | 1 | 9.40 | 2.00 | 0.20 | 3.76 | |
| | 7th main coconut garden | 1 | 1 | 5.10 | 2.20 | 0.20 | 2.24 | |
| | 4th cross temple | 1 | 1 | 5.00 | 2.20 | 0.20 | 2.20 | |
| | 7th main,3rd cross | 1 | 1 | 8.40 | 2.20 | 0.15 | 2.77 | |
| | 7th main 2nd cross | 1 | 1 | 8.10 | 2.20 | 0.20 | 3.56 | |
| | Ganapathi layout | | | | | | | |
| | 4th cross | 1 | 1 | 5.50 | 2.20 | 0.15 | 1.82 | |
| | 3rd cross | 1 | 1 | 7.30 | 2.20 | 0.20 | 3.21 | |
| | 2nd cross | 1 | 1 | 6.40 | 2.20 | 0.20 | 2.82 | |
| | Vijayalakshmi layout | | | | | | | |
| | 7th cross | 1 | 1 | 7.10 | 2.00 | 0.20 | 2.84 | |
| | Bagalagunte main road | | | | | | | |
| | 15th cross | 1 | 1 | 5.20 | 2.20 | 0.20 | 2.29 | |
| | Mallasandra 1st main | | | | | | | |
| | 1st cross R/S | 1 | 1 | 5.40 | 2.20 | 0.15 | 1.78 | |
| | 1st cross L/S | 1 | 1 | 5.40 | 2.20 | 0.15 | 1.78 | |
| | 2nd cross R/S | 1 | 1 | 5.20 | 2.20 | 0.20 | 2.29 | |
| | 2nd cross L/S | 1 | 1 | 5.40 | 2.20 | 0.20 | 2.38 | |
| | Royal enclave | 1 | 1 | 10.30 | 2.20 | 0.20 | 4.53 | |
| | | | | | Total | | 57.17 | |
| | | | | | | | 56.25 | 4900.00 Cum |

Total Qty Limited to TQ

Assistant Engineer
Ward No 14
16/03/20

Assistant Executive Engineer
Dasarahalli Sub- Division
BBMP
16/3

Scanned with CamScanner

| Description of work | Nos | Measurements L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|

Measurements continued on 19/3/20

KSRRB M2200-6. Supplying, fitting and placing TMT bar Fe 500 reinforcement in sub-structure complete as per drawing and Technical Specifications complete as per specificationsMORTH Specification No.1600 & 2200 [P. no.229 - I. no.28.8.2] PWD SR 18-19

| PARTICULARS | | NO | LENGTH | CONSTANT | QTY |
|---|---|---|---|---|---|
| **Sampangi ramayya layout** | | | | | |
| **3rd cross** | | | | | |
| Raft slab | | | | | |
| Main bar | 2 | 69 | 2.10 | 0.89 | 257.92 |
| Dist.bar | 2 | 14 | 7.90 | 0.40 | 88.48 |
| Side wall R/S | | | | | |
| Main bar | 2 | 69 | 0.80 | 0.89 | 98.26 |
| Dist.bar | 2 | 4 | 8.10 | 0.40 | 25.92 |
| Side wall L/S | | | | | |
| Main bar | 2 | 66 | 0.80 | 0.89 | 93.98 |
| Dist.bar | 2 | 4 | 7.10 | 0.40 | 22.72 |
| **4th cross** | | | | | |
| Raft slab | | | | | |
| Main bar | 2 | 64 | 2.10 | 0.89 | 239.23 |
| Dist.bar | 2 | 12 | 6.70 | 0.40 | 64.32 |
| Side wall R/S | | | | | |
| Main bar | 2 | 64 | 1.40 | 0.89 | 159.49 |
| Dist.bar | 2 | 5 | 6.70 | 0.40 | 26.80 |
| Side wall L/S | | | | | |
| Main bar | 2 | 66 | 1.40 | 0.89 | 164.47 |
| Dist.bar | 2 | 4 | 6.70 | 0.40 | 21.44 |
| **V.V layout** | | | | | |
| **10th cross** | | | | | |
| Raft slab | | | | | |
| Main bar | 2 | 69 | 1.80 | 0.89 | 221.08 |
| Dist.bar | 2 | 11 | 7.90 | 0.40 | 69.52 |
| Side wall R/S | | | | | |
| Main bar | 2 | 69 | 1.00 | 0.89 | 122.82 |
| Dist.bar | 2 | 4 | 9.00 | 0.40 | 28.80 |
| Side wall L/S | | | | | |
| Main bar | 2 | 62 | 1.20 | 0.89 | 132.43 |
| Dist.bar | 2 | 4 | 7.90 | 0.40 | 25.28 |
| **13th cross** | | | | | |
| Raft slab | | | | | |
| Main bar | 2 | 75 | 2.10 | 0.89 | 280.35 |
| Dist.bar | 2 | 13 | 7.90 | 0.40 | 82.16 |
| Side wall R/S | | | | | |
| Main bar | 2 | 80 | 1.20 | 0.89 | 170.88 |
| Dist.bar | 2 | 3 | 9.00 | 0.40 | 21.60 |
| Side wall L/S | | | | | |
| Main bar | 2 | 80 | 1.20 | 0.89 | 170.88 |
| Dist.bar | 2 | 3 | 9.00 | 0.40 | 21.60 |
| **Govt.school opp** | | | | | |
| **Near krishnappa house** | | | | | |
| Raft slab | | | | | |
| Main bar | 2 | 69 | 2.10 | 0.89 | 257.92 |
| Dist.bar | 2 | 11 | 7.60 | 0.40 | 66.88 |
| Side wall R/S | | | | | |
| Main bar | 2 | 68 | 1.20 | 0.89 | 145.25 |
| Dist.bar | 2 | 3 | 7.40 | 0.40 | 17.76 |
| Side wall L/S | | | | | |
| Main bar | 2 | 68 | 1.20 | 0.89 | 145.25 |
| Dist.bar | 2 | 3 | 7.40 | 0.40 | 17.76 |
| Deck slab | | | | | |
| Main bar top | 1 | 65 | 1.90 | 0.89 | 109.92 |
| Main bar bottom | 1 | 65 | 1.90 | 1.58 | 195.13 |
| Dist.bar | 2 | 12 | 6.50 | 0.40 | 62.40 |

Checked & Recommended for payment

Scanned with CamScanner

| Description of work | Nos | L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|
| **Park** | | | | | | | |
| Raft slab | | | | | | | |
| Main bar | 2 | 76 | 2.10 | | | | |
| Dist.bar | 2 | 13 | 9.20 | 0.89 | 284.09 | | |
| Side wall R/S | | | | 0.40 | 95.68 | | |
| Main bar | 2 | 76 | 1.20 | | | | |
| Dist.bar | 2 | 3 | 9.20 | 0.89 | 162.34 | | |
| Side wall L/S | | | | 0.40 | 22.08 | | |
| Main bar | 2 | 76 | 1.20 | | | | |
| Dist.bar | 2 | 3 | 7.30 | 0.89 | 162.34 | | |
| **NMH Layout** | | | | 0.40 | 17.52 | | |
| **2nd cross** | | | | | | | |
| Raft slab | | | | | | | |
| Main bar | 2 | 89 | 2.10 | | | | |
| Dist.bar | 2 | 11 | 9.20 | 0.89 | 332.68 | | |
| Side wall R/S | | | | 0.40 | 80.96 | | |
| Main bar | 2 | 89 | 1.20 | | | | |
| Dist.bar | 2 | 3 | 9.20 | 0.89 | 190.10 | | |
| Side wall L/S | | | | 0.40 | 22.08 | | |
| Main bar | 2 | 73 | 1.20 | | | | |
| Dist.bar | 2 | 3 | 7.30 | 0.89 | 155.93 | | |
| | | | | 0.40 | 17.52 | | |
| **Manjunath nagar** | | | | | | | |
| **Anjanadri medicals** | | | | | | | |
| Raft slab | | | | | | | |
| Main bar | 2 | 88 | 2.10 | | | | |
| Dist.bar | 2 | 12 | 8.30 | 0.89 | 328.94 | | |
| Side wall R/S | | | | 0.40 | 79.68 | | |
| Main bar | 2 | 88 | 1.20 | | | | |
| Dist.bar | 2 | 3 | 9.30 | 0.89 | 187.97 | | |
| Side wall L/S | | | | 0.40 | 22.32 | | |
| Main bar | 2 | 73 | 1.20 | | | | |
| Dist.bar | 2 | 3 | 8.30 | 0.89 | 155.93 | | |
| | | | | 0.40 | 19.92 | | |
| **7th main coconut garden** | | | | | | | |
| Raft slab | | | | | | | |
| Main bar | 2 | 57 | 2.10 | | | | |
| Dist.bar | 2 | 12 | 5.00 | 0.89 | 213.07 | | |
| Side wall R/S | | | | 0.40 | 48.00 | | |
| Main bar | 2 | 57 | 1.20 | | | | |
| Dist.bar | 2 | 4 | 5.00 | 0.89 | 121.75 | | |
| Side wall L/S | | | | 0.40 | 16.00 | | |
| Main bar | 2 | 57 | 1.20 | | | | |
| Dist.bar | 2 | 4 | 5.00 | 0.89 | 121.75 | | |
| | | | | 0.40 | 16.00 | | |
| **4th cross temple** | | | | | | | |
| Raft slab | | | | | | | |
| Main bar | 2 | 57 | 2.10 | | | | |
| Dist.bar | 2 | 12 | 4.90 | 0.89 | 213.07 | | |
| Side wall R/S | | | | 0.40 | 47.04 | | |
| Main bar | 2 | 57 | 1.20 | | | | |
| Dist.bar | 2 | 4 | 4.90 | 0.89 | 121.75 | | |
| Side wall L/S | | | | 0.40 | 15.68 | | |
| Main bar | 2 | 57 | 1.20 | | | | |
| Dist.bar | 2 | 4 | 4.90 | 0.89 | 121.75 | | |
| | | | | 0.40 | 15.68 | | |
| **7th main,3rd cross** | | | | | | | |
| Raft slab | | | | | | | |
| Main bar | 2 | 76 | 2.10 | | | | |
| Dist.bar | 2 | 12 | 8.30 | 0.89 | 284.09 | | |
| Side wall R/S | | | | 0.40 | 79.68 | | |
| Main bar | 2 | 83 | 1.20 | | | | |
| Dist.bar | 2 | 4 | 8.30 | 0.89 | 177.29 | | |
| Side wall L/S | | | | 0.40 | 26.56 | | |
| Main bar | 2 | 76 | 1.20 | | | | |
| Dist.bar | 2 | 4 | 7.30 | 0.89 | 162.34 | | |
| | | | | 0.40 | 23.36 | | |

Checked by

Scanned with CamScanner

| no | Description of work | Nos | Measurements L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|---|
| | **7th main,2nd cross** | | | | | | | |
| | Raft slab | 2 78 | 2.10 | | 0.89 | 291.56 | | |
| | Main bar | 2 12 | 7.80 | | 0.40 | 74.88 | | |
| | Dist.bar | | | | | | | |
| | Side wall R/S | | | | | | | |
| | Main bar | 2 72 | 1.20 | | 0.89 | 153.79 | | |
| | Dist.bar | 2 4 | 7.80 | | 0.40 | 24.96 | | |
| | Side wall L/S | | | | | | | |
| | Main bar | 2 72 | 1.20 | | 0.89 | 153.79 | | |
| | Dist.bar | 2 4 | 7.30 | | 0.40 | 23.36 | | |
| | **Ganapathi layout** | | | | | | | |
| | **4th cross** | | | | | | | |
| | Raft slab | | | | | | | |
| | Main bar | 2 63 | 1.80 | | 0.89 | 201.85 | | |
| | Dist.bar | 2 12 | 5.30 | | 0.40 | 50.88 | | |
| | Side wall R/S | | | | | | | |
| | Main bar | 2 63 | 1.20 | | 0.89 | 134.57 | | |
| | Dist.bar | 2 4 | 5.30 | | 0.40 | 16.96 | | |
| | Side wall L/S | | | | | | | |
| | Main bar | 2 63 | 1.20 | | 0.89 | 134.57 | | |
| | Dist.bar | 2 4 | 5.30 | | 0.40 | 16.96 | | |
| | **3rd cross** | | | | | | | |
| | Raft slab | | | | | | | |
| | Main bar | 2 63 | 1.80 | | 0.89 | 201.85 | | |
| | Dist.bar | 2 12 | 7.20 | | 0.40 | 69.12 | | |
| | Side wall R/S | | | | | | | |
| | Main bar | 2 63 | 1.20 | | 0.89 | 134.57 | | |
| | Dist.bar | 2 4 | 7.20 | | 0.40 | 23.04 | | |
| | Side wall L/S | | | | | | | |
| | Main bar | 2 63 | 1.20 | | 0.89 | 134.57 | | |
| | Dist.bar | 2 4 | 5.90 | | 0.40 | 18.88 | | |
| | **2nd cross** | | | | | | | |
| | Raft slab | | | | | | | |
| | Main bar | 2 68 | 1.80 | | 0.89 | 217.87 | | |
| | Dist.bar | 2 12 | 6.30 | | 0.40 | 60.48 | | |
| | Side wall R/S | | | | | | | |
| | Main bar | 2 58 | 1.20 | | 0.89 | 123.89 | | |
| | Dist.bar | 2 4 | 6.30 | | 0.40 | 20.16 | | |
| | Side wall L/S | | | | | | | |
| | Main bar | 2 58 | 1.20 | | 0.89 | 123.89 | | |
| | Dist.bar | 2 4 | 5.50 | | 0.40 | 17.60 | | |
| | **Vijayalakshmi layout** | | | | | | | |
| | **7th Cross** | | | | | | | |
| | Raft slab | | | | | | | |
| | Main bar | 2 64 | 1.80 | | 0.89 | 205.06 | | |
| | Dist.bar | 2 12 | 7.00 | | 0.40 | 67.20 | | |
| | Side wall R/S | | | | | | | |
| | Main bar | 2 64 | 1.20 | | 0.89 | 136.70 | | |
| | Dist.bar | 2 4 | 7.00 | | 0.40 | 22.40 | | |
| | Side wall L/S | | | | | | | |
| | Main bar | 2 64 | 1.20 | | 0.89 | 136.70 | | |
| | Dist.bar | 2 4 | 7.00 | | 0.40 | 22.40 | | |
| | **Bagalagunte main road** | | | | | | | |
| | **15th cross** | | | | | | | |
| | Raft slab | | | | | | | |
| | Main bar | 2 70 | 1.80 | | 0.89 | 224.28 | | |
| | Dist.bar | 2 12 | 5.30 | | 0.40 | 50.88 | | |
| | Side wall R/S | | | | | | | |
| | Main bar | 2 70 | 1.20 | | 0.89 | 149.52 | | |
| | Dist.bar | 2 4 | 5.30 | | 0.40 | 16.96 | | |
| | Side wall L/S | | | | | | | |
| | Main bar | 2 70 | 1.20 | | 0.89 | 149.52 | | |
| | Dist.bar | 2 4 | 5.30 | | 0.40 | 16.96 | | |

Scanned with CamScanner

| Description of work | Nos | Measurements L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|
| **Mallasandra 1st main** | | | | | | | |
| **1st cross R/S** | | | | | | | |
| Raft slab | | | | | | | |
| Main bar | 2 73 | | 1.80 | 0.89 | 233.89 | | |
| Dist.bar | 2 12 | | 5.50 | 0.40 | 52.80 | | |
| Side wall R/S | | | | | | | |
| Main bar | 2 73 | | 1.20 | 0.89 | 155.93 | | |
| Dist.bar | 2 4 | | 5.50 | 0.40 | 17.60 | | |
| Side wall L/S | | | | | | | |
| Main bar | 2 73 | | 1.20 | 0.89 | 155.93 | | |
| Dist.bar | 2 4 | | 5.50 | 0.40 | 17.60 | | |
| **1st cross R/S** | | | | | | | |
| Raft slab | | | | | | | |
| Main bar | 2 78 | | 1.80 | 0.89 | 249.91 | | |
| Dist.bar | 2 12 | | 5.50 | 0.40 | 52.80 | | |
| Side wall R/S | | | | | | | |
| Main bar | 2 78 | | 1.20 | 0.89 | 166.61 | | |
| Dist.bar | 2 4 | | 5.50 | 0.40 | 17.60 | | |
| Side wall L/S | | | | | | | |
| Main bar | 2 78 | | 1.20 | 0.89 | 166.61 | | |
| Dist.bar | 2 4 | | 5.50 | 0.40 | 17.60 | | |
| **2nd cross R/S** | | | | | | | |
| Raft slab | | | | | | | |
| Main bar | 2 78 | | 1.80 | 0.89 | 249.91 | | |
| Dist.bar | 2 12 | | 5.30 | 0.40 | 50.88 | | |
| Side wall R/S | | | | | | | |
| Main bar | 2 78 | | 1.20 | 0.89 | 166.61 | | |
| Dist.bar | 2 4 | | 5.30 | 0.40 | 16.96 | | |
| Side wall L/S | | | | | | | |
| Main bar | 2 78 | | 1.20 | 0.89 | 166.61 | | |
| Dist.bar | 2 4 | | 5.30 | 0.40 | 16.96 | | |
| **2nd cross L/S** | | | | | | | |
| Raft slab | | | | | | | |
| Main bar | 2 80 | | 1.80 | 0.89 | 256.32 | | |
| Dist.bar | 2 12 | | 5.50 | 0.40 | 52.80 | | |
| Side wall R/S | | | | | | | |
| Main bar | 2 80 | | 1.20 | 0.89 | 170.88 | | |
| Dist.bar | 2 4 | | 5.50 | 0.40 | 17.60 | | |
| Side wall L/S | | | | | | | |
| Main bar | 2 80 | | 1.20 | 0.89 | 170.88 | | |
| Dist.bar | 2 4 | | 5.50 | 0.40 | 17.60 | | |
| **Royal enclave** | | | | | | | |
| Raft slab | | | | | | | |
| Main bar | 2 95 | | 2.00 | 0.89 | 338.20 | | |
| Dist.bar | 2 12 | | 10.60 | 0.40 | 101.76 | | |
| Side wall R/S | | | | | | | |
| Main bar | 2 95 | | 1.20 | 0.89 | 202.92 | | |
| Dist.bar | 2 4 | | 10.60 | 0.40 | 33.92 | | |
| Side wall L/S | | | | | | | |
| Main bar | 2 95 | | 1.20 | 0.89 | 202.92 | | |
| Dist.bar | 2 4 | | 10.60 | 0.40 | 33.92 | | |
| | | | | Total | 14986.78 | | kgs |
| | | | | | 14.99 | 72327.00 | Tonne |

Checked

ಸ.ಕಾ.ಪಾ.ಅ.
ಬಾಗಿಲಗುಂಟೆ

19/3/20

Assistant Engineer
Ward No 14

19/3

Assistant Executive Engineer
Dasarahalli Sub- Division
BBMP

Scanned with CamScanner

| Description of work | Nos | Measurements L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|
| Measurements continued on 23/3/20 | | | | | | | |
| KSRB 4-1.6 : Providing and laying in position plain cement concrete of mix M20 with OPC @ 300kgs. with 20mm and down size graded granite metal coarseaggregates @ 0.69 cum and fine aggregtes @ 0.43 cum, machine mixed, concrete laid in layers not exceeding 15 cms. Thick, well compacted, in foundation, plinth and cills, including cost of materials, labour, HOM of machinery, curing complete as per specifications. Specification NO. KBS 4.1, 4.2PWD SR 2018-19 P.No-13, It No 4.5 | | | | | | | |
| Sampangi ramayya layout | | | | | | | |
| 3rd cross | | | | | | | |
| Raft slab | 1 | 1 | 7.80 | 2.00 | 0.23 | 3.59 | |
| 4th cross | | | | | | | |
| Raft slab | 1 | 1 | 6.60 | 2.00 | 0.23 | 3.04 | |
| V.V layout | | | | | | | |
| 10th cross | | | | | | | |
| Raft slab | 1 | 1 | 7.60 | 1.80 | 0.23 | 3.15 | |
| 13th cross | | | | | | | |
| Raft slab | 1 | 1 | 8.70 | 2.00 | 0.23 | 4.00 | |
| Govt.school opp | | | | | | | |
| Near krishnappa house | | | | | | | |
| Raft slab | 1 | 1 | 7.30 | 1.80 | 0.23 | 3.02 | |
| Park | | | | | | | |
| Raft slab | 1 | 1 | 8.90 | 2.20 | 0.23 | 4.50 | |
| NMH Layout | | | | | | | |
| 2nd cross | | | | | | | |
| Raft slab | 1 | 1 | 7.00 | 1.85 | 0.23 | 2.98 | |
| Manjunath nagar | | | | | | | |
| Anjanadri medicals | | | | | | | |
| Raft slab | 1 | 1 | 9.00 | 2.00 | 0.23 | 4.14 | |
| 7th main coconut garden | | | | | | | |
| Raft slab | 1 | 1 | 4.70 | 2.20 | 0.23 | 2.38 | |
| 4th cross temple | | | | | | | |
| Raft slab | 1 | 1 | 4.60 | 2.20 | 0.23 | 2.33 | |
| 7th main,3rd cross | | | | | | | |
| Raft slab | 1 | 1 | 8.00 | 2.20 | 0.23 | 4.05 | |
| 7th main 2nd cross | | | | | | | |
| Raft slab | 1 | 1 | 7.50 | 2.25 | 0.23 | 3.88 | |
| Ganapathi layout | | | | | | | |
| 4th cross | | | | | | | |
| Raft slab | 1 | 1 | 5.10 | 2.20 | 0.23 | 2.58 | |
| 3rd cross | | | | | | | |
| Raft slab | 1 | 1 | 6.90 | 2.20 | 0.23 | 3.49 | |
| 2nd cross | | | | | | | |
| Raft slab | 1 | 1 | 6.00 | 2.20 | 0.23 | 3.04 | |
| Vijayalakshmi layout | | | | | | | |
| 7th cross | | | | | | | |
| Raft slab | 1 | 1 | 6.70 | 2.00 | 0.23 | 3.08 | |
| Bagalagunte main road | | | | | | | |
| 15th cross | | | | | | | |
| Raft slab | 1 | 1 | 5.00 | 2.20 | 0.23 | 2.53 | |
| Mallasandra 1st main | | | | | | | |
| 1st cross R/S | | | | | | | |

Chennakesha
ಸ.ಕಾ.ಪ್ರಾ.ಅ.
ಬಾಗೇಪಲ್ಲಿ

Scanned with CamScanner

| SI No | Description of work | Nos | | Measurements L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|---|---|
| | Raft slab | 1 | 1 | 5.20 | 2.20 | 0.23 | 2.63 | | |
| | 1st cross L/S | | | | | | | | |
| | Raft slab | 1 | 1 | 5.20 | 2.20 | 0.23 | 2.63 | | |
| | 2nd cross R/S | | | | | | | | |
| | Raft slab | 1 | 1 | 5.00 | 2.20 | 0.23 | 2.53 | | |
| | 2nd cross L/S | | | | | | | | |
| | Raft slab | 1 | 1 | 5.20 | 2.20 | 0.23 | 2.63 | | |
| | Royal enclave | | | | | | | | |
| | Raft slab | 1 | 1 | 10.70 | 2.20 | 0.23 | 5.41 | | |
| | | | | | | Total | 71.61 | 5425.00 | Cum |

Checked & Off

Assistant Engineer
Ward No 14
25/3/22

Assistant Executive Engineer
Dasarahalli Sub- Division
BBMP
28/3

Scanned with CamScanner

| Description of work | Nos | L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|
| Measurements continued on 31/03/20 | | | | | | | |
| KSRB 4.1.6 : Providing and laying in position plain cement concrete of mix M20 with OPC @ 300kgs. with 20mm and down size graded granite metal coarseaggregates @ 0.69 cum and fine aggregtes @ 0.43 cum, machine mixed, concrete laid in layers not exceeding 15 cms Thick, well compacted, in foundation, plinth and cills, including cost of materials, labour, HOM of machinery, curing complete as per specifications. Specification NO. KBS 4.1, 4.2P\\D SR 2018-19 P No:13, It No 4.5 | | | | | | | |
| Sampangi ramayya layout | | | | | | | |
| 3rd cross | | | | | | | |
| Side wall | 1 | 1 | 7.60 | 0.45 | 0.90 | 3.08 | |
| | 1 | 1 | 6.50 | 0.45 | 0.90 | 2.63 | |
| 4th cross | | | | | | | |
| Side wall | 1 | 1 | 6.60 | 0.45 | 0.65 | 1.93 | |
| | 1 | 1 | 6.60 | 0.45 | 0.65 | 1.93 | |
| V.V layout | | | | | | | |
| 10th cross | | | | | | | |
| Side wall | 1 | 1 | 7.60 | 0.35 | 0.60 | 1.60 | |
| | 1 | 1 | 6.60 | 0.45 | 0.60 | 1.78 | |
| 13th cross | | | | | | | |
| Side wall | 1 | 1 | 8.70 | 0.45 | 0.60 | 2.35 | |
| | 1 | 1 | 7.60 | 0.45 | 0.60 | 2.05 | |
| Govt.school opp | | | | | | | |
| Near krishnappa house | | | | | | | |
| Side wall | 1 | 1 | 7.00 | 0.35 | 0.65 | 1.59 | |
| | 1 | 1 | 7.30 | 0.35 | 0.65 | 1.66 | |
| Park | | | | | | | |
| Side wall | 1 | 1 | 8.90 | 0.60 | 0.45 | 2.40 | |
| | 1 | 1 | 7.50 | 0.60 | 0.45 | 2.03 | |
| NMH Layout | | | | | | | |
| 2nd cross | | | | | | | |
| Side wall | 1 | 1 | 7.00 | 0.40 | 0.70 | 1.96 | |
| | 1 | 1 | 6.20 | 0.40 | 0.70 | 1.74 | |
| Manjunath nagar | | | | | | | |
| Anjanadri medicals | | | | | | | |
| Side wall | 1 | 1 | 9.00 | 0.45 | 0.75 | 3.04 | |
| | 1 | 1 | 8.10 | 0.45 | 0.75 | 2.73 | |
| 7th main coconut garden | | | | | | | |
| Side wall | 1 | 1 | 4.70 | 0.60 | 0.45 | 1.27 | |
| | 1 | 1 | 4.70 | 0.60 | 0.45 | 1.27 | |
| 4th cross temple | | | | | | | |
| Side wall | 1 | 1 | 4.60 | 0.60 | 0.45 | 1.24 | |
| | 1 | 1 | 4.60 | 0.60 | 0.45 | 1.24 | |
| 7th main,3rd cross | | | | | | | |
| Side wall | 1 | 1 | 8.00 | 0.60 | 0.60 | 2.88 | |
| | 1 | 1 | 7.00 | 0.60 | 0.60 | 2.52 | |
| 7th main 2nd cross | | | | | | | |
| Side wall | 1 | 1 | 7.50 | 0.60 | 0.60 | 2.70 | |
| | 1 | 1 | 7.00 | 0.60 | 0.60 | 2.52 | |
| Ganapathi layout | | | | | | | |
| 4th cross | | | | | | | |
| Side wall | 1 | 1 | 5.10 | 0.60 | 0.60 | 1.84 | |
| | 1 | 1 | 5.10 | 0.60 | 0.60 | 1.84 | |
| 3rd cross | | | | | | | |
| Side wall | 1 | 1 | 6.90 | 0.30 | 0.60 | 1.24 | |
| | 1 | 1 | 5.60 | 0.30 | 0.60 | 1.01 | |
| 2nd cross | | | | | | | |
| Side wall | 1 | 1 | 6.00 | 0.30 | 0.45 | 0.81 | |
| | 1 | 1 | 5.20 | 0.30 | 0.45 | 0.70 | |
| Vijayalakshmi layout | | | | | | | |
| 7th cross | | | | | | | |
| Side wall | 1 | 1 | 6.70 | 0.45 | 0.45 | 1.36 | |
| | 1 | 1 | 6.70 | 0.45 | 0.45 | 1.36 | |

Checked by

Scanned with CamScanner

| Description of work | Nos | L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|
| Nagalagunte main road | | | | | | | |
| 13th cross | | | | | | | |
| Side wall | 1 | 5.00 | 0.40 | 0.60 | 1.20 | | |
| | 1 | 5.00 | 0.40 | 0.60 | 1.20 | | |
| Mallasandra 1st main | | | | | | | |
| 1st cross R/S | | | | | | | |
| Side wall | 1 | 5.20 | 0.40 | 0.60 | 1.25 | | |
| | 1 | 5.20 | 0.40 | 0.60 | 1.25 | | |
| 1st cross L/S | | | | | | | |
| Side wall | 1 | 5.20 | 0.45 | 0.45 | 1.05 | | |
| | 1 | 5.20 | 0.45 | 0.45 | 1.05 | | |
| 2nd cross R/S | | | | | | | |
| Side wall | 1 | 5.00 | 0.45 | 0.60 | 1.35 | | |
| | 1 | 5.00 | 0.45 | 0.60 | 1.35 | | |
| 2nd cross L/S | | | | | | | |
| Side wall | 1 | 5.20 | 0.45 | 0.60 | 1.40 | | |
| | 1 | 5.20 | 0.45 | 0.60 | 1.40 | | |
| Royal enclave | | | | | | | |
| Side wall | 1 | 10.70 | 0.30 | 1.50 | 4.82 | | |
| | 1 | 10.70 | 0.30 | 1.50 | 4.82 | | |
| | | | Totnl | | 82.43 | 5425 | Cum |

Checked & Tk
ನಿ. ಕಾ.ಸಹಾ.ಅ.
ಬಾಗೇಶ್ಪುರ

Assistant Engineer
Ward No 14
31/03/20

Assistant Executive Engineer
Dasarahalli Sub- Division
BBMP
31.3.20.

Scanned with CamScanner

| Description of work | Nos | L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|

Measurements continued on 04/04/20

KSRRB M2200-6. Supplying, fitting and placing TMT bar Fe 500 reinforcement in sub-structure complete as per drawing and Technical Specifications complete as per specificationsMORTH Specification No.1600 & 2200 [P. no.229 - I. no.28.8.2] PWD SR 18-19

| PARTICULARS | NO | LENGTH | CONSTANT | QTY |
|---|---|---|---|---|
| **Sampangi ramayya layout** | | | | |
| 3rd cross | | | | |
| Deck slab | | | | |
| Main bar top | 1 | 62 | | |
| Main bar bottom | 1 | 62 | 2.00 | |
| Dist.bar | 2 | 12 | 2.00 | 0.89 110.36 |
| | | | 6.70 | 1.58 195.92 |
| | | | | 0.40 64.32 |
| 4th cross | | | | |
| Deck slab | | | | |
| Main bar top | 1 | 64 | | |
| Main bar bottom | 1 | 64 | 1.90 | |
| Dist.bar | 2 | 12 | 1.90 | 0.89 108.22 |
| V.V layout | | | 6.70 | 1.58 192.13 |
| 10th cross | | | | 0.40 64.32 |
| Deck slab | | | | |
| Main bar top | 1 | 62 | | |
| Main bar bottom | 1 | 62 | 1.90 | |
| Dist.bar | 2 | 12 | 1.90 | 0.89 104.84 |
| | | | 7.90 | 1.58 186.12 |
| | | | | 0.40 75.84 |
| 13th cross | | | | |
| Deck slab | | | | |
| Main bar top | 1 | 78 | 1.90 | 0.89 131.90 |
| Main bar bottom | 1 | 78 | 1.90 | 1.58 234.16 |
| Dist.bar | 2 | 12 | 7.90 | 0.40 75.84 |
| Govt.school opp | | | | |
| Near krishnappa house | | | | |
| Deck slab | | | | |
| Main bar top | 1 | 65 | 1.90 | 0.89 109.92 |
| Main bar bottom | 1 | 65 | 1.90 | 1.58 195.13 |
| Dist.bar | 2 | 12 | 6.50 | 0.40 62.40 |
| Park | | | | |
| Deck slab | | | | |
| Main bar top | 1 | 69 | 1.90 | 0.89 116.68 |
| Main bar bottom | 1 | 69 | 1.90 | 1.58 207.14 |
| Dist.bar | 2 | 12 | 7.80 | 0.40 74.88 |
| NMH Layout | | | | |
| 2nd cross | | | | |
| Deck slab | | | | |
| Main bar top | 1 | 75 | 1.90 | 0.89 126.83 |
| Main bar bottom | 1 | 75 | 1.90 | 1.58 225.15 |
| Dist.bar | 2 | 12 | 7.80 | 0.40 74.88 |
| Manjunath nagar | | | | |
| Anjanadri medicals | | | | |
| Deck slab | | | | |
| Main bar top | 1 | 83 | 1.90 | 0.89 140.35 |
| Main bar bottom | 1 | 83 | 1.90 | 1.58 249.17 |
| Dist.bar | 2 | 12 | 8.30 | 0.40 79.68 |
| 7th main coconut garden | | | | |
| Deck slab | | | | 0.89 96.39 |
| Main bar top | 1 | 57 | 1.90 | 1.58 171.11 |
| Main bar bottom | 1 | 57 | 1.90 | 0.40 48.00 |
| Dist.bar | 2 | 12 | 5.00 | |
| 4th cross temple | | | | |

Checked site

Scanned with CamScanner

| Description of work | Nos | Measurements L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|
| Deck slab | 1 | 57 | 1.90 | | | | |
| Main bar top | 1 | 57 | 1.90 | 0.89 | 96.39 | | |
| Main bar bottom | 2 | 12 | 4.90 | 1.58 | 171.11 | | |
| Dist.bar | | | | 0.40 | 47.04 | | |
| 7th main,3rd cross | | | | | | | |
| Deck slab | 1 | 74 | 1.90 | | | | |
| Main bar top | 1 | 74 | 1.90 | 0.89 | 125.13 | | |
| Main bar bottom | 2 | 12 | 6.60 | 1.58 | 222.15 | | |
| Dist.bar | | | | 0.40 | 63.36 | | |
| 7th main,2nd cross | | | | | | | |
| Deck slab | 1 | 72 | 1.90 | | | | |
| Main bar top | 1 | 72 | 1.90 | 0.89 | 121.75 | | |
| Main bar bottom | 2 | 12 | 6.30 | 1.58 | 216.14 | | |
| Dist.bar | | | | 0.40 | 60.48 | | |
| Ganapathi layout | | | | | | | |
| 4th cross | | | | | | | |
| Deck slab | 1 | 63 | 1.90 | | | | |
| Main bar top | 1 | 63 | 1.90 | 0.89 | 106.53 | | |
| Main bar bottom | 2 | 10 | 5.30 | 1.58 | 189.13 | | |
| Dist.bar | | | | 0.40 | 42.40 | | |
| 3rd cross | | | | | | | |
| Deck slab | 1 | 63 | 1.90 | | | | |
| Main bar top | 1 | 63 | 1.90 | 0.89 | 106.53 | | |
| Main bar bottom | 2 | 10 | 5.90 | 1.58 | 189.13 | | |
| Dist.bar | | | | 0.40 | 47.20 | | |
| 2nd cross | | | | | | | |
| Deck slab | 1 | 68 | 1.90 | | | | |
| Main bar top | 1 | 68 | 1.90 | 0.89 | 114.99 | | |
| Main bar bottom | 2 | 10 | 6.30 | 1.58 | 204.14 | | |
| Dist.bar | | | | 0.40 | 50.40 | | |
| Vijayalakshmi layout | | | | | | | |
| 7th Cross | | | | | | | |
| Deck slab | 1 | 62 | 1.90 | | | | |
| Main bar top | 1 | 62 | 1.90 | 0.89 | 104.84 | | |
| Main bar bottom | 2 | 10 | 7.00 | 1.58 | 186.12 | | |
| Dist.bar | | | | 0.40 | 56.00 | | |
| Bagalagunte main | | | | | | | |
| 15th cross | | | | | | | |
| Deck slab | 1 | 70 | 1.90 | | | | |
| Main bar top | 1 | 70 | 1.90 | 0.89 | 118.37 | | |
| Main bar bottom | 2 | 12 | 5.30 | 1.58 | 210.14 | | |
| Dist.bar | | | | 0.40 | 50.88 | | |
| Mallasandra 1st main | | | | | | | |
| 1st cross R/S | | | | | | | |
| Deck slab | 1 | 73 | 1.90 | 0.89 | 123.44 | | |
| Main bar top | 1 | 73 | 1.90 | 1.58 | 219.15 | | |
| Main bar bottom | 2 | 12 | 5.50 | 0.40 | 52.80 | | |
| Dist.bar | | | | | | | |
| 1st cross R/S | | | | | | | |
| Deck slab | 1 | 78 | 1.90 | 0.89 | 131.90 | | |
| Main bar top | 1 | 78 | 1.90 | 1.58 | 234.16 | | |
| Main bar bottom | 2 | 12 | 5.50 | 0.40 | 52.80 | | |
| Dist.bar | | | | | | | |
| 2nd cross R/S | | | | | | | |
| Deck slab | 1 | 78 | 1.90 | 0.89 | 131.90 | | |
| Main bar top | 1 | 78 | 1.90 | 1.58 | 234.16 | | |
| Main bar bottom | 2 | 12 | 5.10 | 0.40 | 48.96 | | |
| Dist.bar | | | | | | | |
| 2nd cross L/S | | | | | | | |

Checked with

Scanned with CamScanner

| Description of work | Nos | Measurements L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|
| Deck slab | 1 | 80 | 1.90 | 0.89 | 135.28 | | |
| Main bar top | 1 | 80 | 1.90 | 1.58 | 240.16 | | |
| Main bar bottom | 2 | 12 | 5.50 | 0.40 | 52.80 | | |
| Dist.bar | | | | | | | |
| Royal enclave | | | | | | | |
| Deck slab | 1 | 95 | 1.90 | 0.89 | 160.65 | | |
| Main bar top | 1 | 95 | 1.90 | 1.58 | 285.19 | | |
| Main bar bottom | 1 | 12 | 10.60 | 0.40 | 101.76 | | |
| Dist.bar | | | | Total | 8627.12 | | kgs |
| | | | | | 8.63 | | Tonne |
| Qty carried over from item No.4 from P.No8 | | | | | 14.99 | | Tonne |
| Total Qty | | | | | 23.61 | | Tonne |
| Total Qty Limited to TQ | | | | | 23.20 | 72327.00 | Tonne |

Assistant Engineer
Ward No 14

Assistant Executive Engineer
Dasarahalli Sub- Division
BBMP

Scanned with CamScanner

| No | Description of work | Nos | L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|---|
| | Measurements continued on 18/04/20 | | | | | | | |
| | KSRB 4:1.6 : Providing and laying in position plain cement concrete of mix M20 with OPC @ 300kgs. with 20mm and down size graded granite metal coarseaggregates @ 0.60 cum and fine aggregtes @ 0.43 cum, machine mixed, concrete laid in layers not exceeding 15 cms. Thick, well compacted, in foundation, plinth and cills, including cost of materials, labour, HOM of machinery, curing complete as per specifications. Specification NO. KBS 4.1, 4.2PWD SR 2018-19 P.No:13, It No 4.5 | | | | | | | |
| | Sampangi ramayya layout | | | | | | | |
| | 3rd cross | | | | | | | |
| | Deck slab | 1 | 1 | 6.50 | 1.80 | 0.23 | 2.69 | |
| | Approach | 1 | 1 | 0.90 | 6.50 | 0.20 | 1.17 | |
| | | 1 | 1 | 0.60 | 6.50 | 0.20 | 0.78 | |
| | 4th cross | | | | | | | |
| | Deck slab | 1 | 1 | 6.60 | 1.80 | 0.23 | 2.73 | |
| | Approach | 1 | 1 | 0.60 | 6.60 | 0.20 | 0.79 | |
| | | 1 | 1 | 0.50 | 6.60 | 0.20 | 0.66 | |
| | V.V layout | | | | | | | |
| | 10th cross | | | | | | | |
| | Deck slab | 1 | 1 | 6.30 | 1.80 | 0.23 | 2.61 | |
| | Approach | 1 | 1 | 0.60 | 6.60 | 0.20 | 0.79 | |
| | | 1 | 1 | 0.50 | 6.60 | 0.20 | 0.66 | |
| | 13th cross | | | | | | | |
| | Deck slab | 1 | 1 | 7.60 | 1.80 | 0.23 | 3.15 | |
| | Approach | 1 | 1 | 0.45 | 7.60 | 0.20 | 0.68 | |
| | | 1 | 1 | 0.60 | 7.60 | 0.20 | 0.91 | |
| | Govt.school opp | | | | | | | |
| | Near krishnappa house | | | | | | | |
| | Deck slab | 1 | 1 | 6.20 | 1.80 | 0.23 | 2.57 | |
| | Approach | 1 | 1 | 0.60 | 6.20 | 0.20 | 0.74 | |
| | | 1 | 1 | 0.40 | 6.20 | 0.20 | 0.50 | |
| | Park | | | | | | | |
| | Deck slab | 1 | 1 | 7.50 | 1.80 | 0.23 | 3.11 | |
| | Approach | 1 | 1 | 0.60 | 7.50 | 0.20 | 0.90 | |
| | | 1 | 1 | 0.50 | 7.50 | 0.20 | 0.75 | |
| | NMH Layout | | | | | | | |
| | 2nd cross | | | | | | | |
| | Deck slab | 1 | 1 | 6.20 | 1.80 | 0.23 | 2.57 | |
| | Approach | 1 | 1 | 0.60 | 6.20 | 0.20 | 0.74 | |
| | | 1 | 1 | 0.50 | 6.20 | 0.20 | 0.62 | |
| | Manjunath nagar | | | | | | | |
| | Anjanadri medicals | | | | | | | |
| | Deck slab | 1 | 1 | 8.10 | 1.80 | 0.23 | 3.35 | |
| | Approach | 1 | 1 | 0.40 | 8.10 | 0.20 | 0.65 | |
| | | 1 | 1 | 0.30 | 8.10 | 0.20 | 0.49 | |
| | 7th main coconut garden | | | | | | | |
| | Deck slab | 1 | 1 | 4.70 | 1.80 | 0.23 | 1.95 | |
| | Approach | 1 | 1 | 0.70 | 4.70 | 0.20 | 0.66 | |
| | | 1 | 1 | 0.80 | 4.70 | 0.20 | 0.75 | |
| | 4th cross temple | | | | | | | |
| | Deck slab | 1 | 1 | 4.60 | 1.80 | 0.23 | 1.90 | |
| | Approach | 1 | 1 | 0.50 | 4.60 | 0.20 | 0.46 | |
| | | 1 | 1 | 0.60 | 4.60 | 0.20 | 0.55 | |
| | 7th main,3rd cross | | | | | | | |
| | Deck slab | 1 | 1 | 6.30 | 1.80 | 0.23 | 2.61 | |
| | Approach | 1 | 1 | 0.50 | 4.60 | 0.20 | 0.46 | |
| | | 1 | 1 | 0.45 | 4.60 | 0.20 | 0.41 | |
| | 7th main 2nd cross | | | | | | | |
| | Deck slab | 1 | 1 | 6.00 | 1.80 | 0.23 | 2.48 | |
| | Approach | 1 | 1 | 0.40 | 6.00 | 0.20 | 0.48 | |
| | | 1 | 1 | 0.40 | 6.00 | 0.20 | 0.48 | |
| | Ganapathi layout | | | | | | | |
| | 4th cross | | | | | | | |
| | Deck slab | 1 | 1 | 5.10 | 1.50 | 0.23 | 1.76 | |
| | Approach | 1 | 1 | 0.30 | 5.10 | 0.20 | 0.31 | |
| | | 1 | 1 | 0.30 | 5.10 | 0.20 | 0.31 | |
| | 3rd cross | | | | | | | |
| | Deck slab | 1 | 1 | 5.60 | 1.50 | 0.23 | 1.93 | |
| | Approach | 1 | 1 | 0.40 | 5.10 | 0.20 | 0.41 | |
| | | 1 | 1 | 0.50 | 5.10 | 0.20 | 0.51 | |

Checked & Ok
ಸ. ಇ.ಅಭಿ.
ಬಾಗಲಗುಂಟೆ

Scanned with CamScanner

| Description of work | Nos | L | B | D | Sub Qty | Total Qty | Unit |
|---|---|---|---|---|---|---|---|
| 2nd cross | | | | | | | |
| Deck slab | 1 1 | 5.50 | 1.50 | 0.23 | 1.90 | | |
| Approach | 1 1 | 0.30 | 5.10 | 0.20 | 0.31 | | |
| | 1 1 | 0.40 | 5.10 | 0.20 | 0.41 | | |
| Vijayalakshmi layout | | | | | | | |
| 7th cross | | | | | | | |
| Deck slab | 1 1 | 6.70 | 1.50 | 0.23 | 2.31 | | |
| Approach | 1 1 | 0.50 | 6.70 | 0.20 | 0.67 | | |
| | 1 1 | 0.40 | 6.70 | 0.20 | 0.54 | | |
| Bagalagunte main road | | | | | | | |
| 15th cross | | | | | | | |
| Deck slab | 1 1 | 5.00 | 1.80 | 0.23 | 2.07 | | |
| Approach | 1 1 | 0.50 | 5.00 | 0.20 | 0.50 | | |
| | 1 1 | 0.40 | 5.00 | 0.20 | 0.40 | | |
| Mallasandra 1st main | | | | | | | |
| 1st cross R/S | | | | | | | |
| Deck slab | 1 1 | 5.20 | 1.80 | 0.23 | 2.15 | | |
| Approach | 1 1 | 0.30 | 5.20 | 0.20 | 0.31 | | |
| | 1 1 | 0.30 | 5.20 | 0.20 | 0.31 | | |
| 1st cross L/S | | | | | | | |
| Deck slab | 1 1 | 5.20 | 1.80 | 0.23 | 2.15 | | |
| Approach | 1 1 | 0.30 | 5.20 | 0.20 | 0.31 | | |
| | 1 1 | 0.40 | 5.20 | 0.20 | 0.42 | | |
| 2nd cross R/S | | | | | | | |
| Deck slab | 1 1 | 4.80 | 1.80 | 0.23 | 1.99 | | |
| Approach | 1 1 | 0.30 | 4.80 | 0.20 | 0.29 | | |
| | 1 1 | 0.30 | 4.80 | 0.20 | 0.29 | | |
| 2nd cross L/S | | | | | | | |
| Deck slab | 1 1 | 5.20 | 1.80 | 0.23 | 2.15 | | |
| Approach | 1 1 | 0.30 | 5.20 | 0.20 | 0.31 | | |
| | 1 1 | 0.30 | 5.20 | 0.20 | 0.31 | | |
| Royal enclave | | | | | | | |
| Deck slab | 1 1 | 10.70 | 1.80 | 0.23 | 4.43 | | |
| Approach | 1 1 | 0.50 | 5.20 | 0.20 | 0.52 | | |
| | 1 1 | 0.40 | 5.20 | 0.20 | 0.42 | | |
| | | | | Sub total | 78.49 | | |
| Qty carried over from item No.3 from P.No09 | | | | | 71.61 | | |
| Qty carried over from item No.3 from P.No11 | | | | | 82.43 | | |
| TOTAL QTY | | | | | 232.53 | | |
| Total Qty Limited to TQ | | | | | 232.03 | 5425.00 | Cum |

Checked by me
ಸ.ಇ.ಅ.ಬಿಬಿಎಂ.
ದಾಸರಹಳ್ಳಿ

18/04/20

Assistant Engineer
Ward No 14

18/4

Assistant Executive Engineer
Dasarahalli Sub- Division
BBMP

Scanned with CamScanner